



Weekly Construction Update - Rebuilding Downtown Infrastructure Project

Date: Wednesday, November 19, 2025

**Downtown Goderich Courthouse Square is now fully open
to both pedestrian and vehicular traffic.**

Summary:

As of Friday, November 14:

Roads and sidewalks in Phase 1 and Phase 2 are complete. **West St., Montreal St.** and **South St.** are now open, allowing continuous travel around the Courthouse Square.

This week:

Contractors will be on site for material deliveries and preparations for installing benches and feature lighting.

Next week:

Select landscaping work will begin, including planting trees in Phase 1 and 2.

Information:

- No active construction is currently taking place.
- Traffic barrels and caution tape remain in place around empty landscape planters.
- **Monday to Friday 7 AM to 6 PM:** Contractors may intermittently use nearby parking spaces to complete final electrical and lighting work, install pre-cast planters, and plant trees.
- The second layer of asphalt will be applied after the completion of **Phase 3** and **Phase 4** (north side of Courthouse Square) which will provide a smooth, level transition between curbs, sidewalks and roadways.
- Construction will resume in early spring 2026.

For more information or to share feedback, please contact:

Elizabeth McManus

Construction Communication Liaison, Town of Goderich

Email: downtown@goderich.ca

Phone: 519-525-9961

GODERICH