



Weekly Construction Update - Rebuilding Downtown Infrastructure Project

Date: Wednesday, November 26, 2025

Downtown Goderich Courthouse Square is now fully open to both pedestrian and vehicular traffic.

Summary:

Roads and sidewalks in Phase 1 and Phase 2 are complete. West St., Montreal St. and South St. are now open, allowing continuous travel around the Courthouse Square.

This week:

Contractors are on site for material deliveries and have started placing pre-cast benches along the two blocks from South St. to East St.

Parking:

Spaces directly in front of businesses between South St. and East St. will be allocated for contractor parking and equipment storage over the next two weeks. Side street parking and inner Courthouse Square parking spaces will remain available. Thank you for your patience.

Information:

- Traffic barrels and caution tape remain in place around empty landscape planters.
- **Monday to Friday 7 AM to 6 PM:** Contractors will be on site to complete final electrical work and install pre-cast benches.
- The second layer of asphalt will be applied after the completion of Phase 3 and Phase 4 (north side of Courthouse Square) which will provide a smooth, level transition between curbs, sidewalks and roadways.
- Construction will resume in early spring 2026.

For more information or to share feedback, please contact:

Elizabeth McManus

Construction Communication Liaison, Town of Goderich

Email: downtown@goderich.ca

Phone: 519-525-9961