



Weekly Construction Update - Rebuilding Downtown Infrastructure Project

Date: Tuesday, July 22, 2025

Temporary closure of East Street will continue for servicing. Please follow Detour 4.

1. Summary:

- Current Phase: Phase 1 (South St. to East St.)
- Achievements: All water main tie-ins and services are complete; the project remains on schedule.
- This week: Subcontractors are finishing setting up the curbs and landscape features. The soil cells are in place, and the grading work continues in preparation for a base layer of asphalt.
- Upcoming weeks: Transitioning into Phase 2

Information:

- Active construction Monday to Friday 7 AM to 6 PM
- Sidewalks are open in front of businesses and in the inner circle for special events.
- Driving around the Courthouse Square remains in one direction; ONLY turning right while entering and exiting. Additional signage has been added to assist with driving directions.

2. Parking:

- Open: East St. around the Courthouse Square until South St. (The section from Montreal St. to South St. is for PARKING ONLY. You must EXIT on Montreal St.)
- Closed: No parking from South St. to East St. on the Courthouse Square.

3. Accessibility:

- Businesses: **ALL OPEN** with regular operating hours. Sidewalks are accessible on the outer and inner side of the Courthouse Square.
- Access Routes: Inner Courthouse Square sidewalks can be accessed by Hamilton St., North St., Colborne St., West St., and Montreal St.

4. Closures & Timeline:

- Roads Closed: Around the Courthouse Square from Montreal St. to East St.
- Occasional vehicle access via East St. will be restricted.

5. Contact Information:

For more information, please contact: Town of Goderich, Construction Communication Liaison, Elizabeth McManus downtown@goderich.ca Phone: 519-525-9961